


## Upper Lawrenceville Waterline Replacement Project – Phase 2

### PROGRESS AND LOOK-AHEAD:

- To date, new 8-inch water main has been installed on Holmes Street, Carnegie Street, Keystone Street, 52<sup>nd</sup>, 54<sup>th</sup>, and 55<sup>th</sup> Streets, Duncan Street, Kent Way, and Poe Way (from Stanton Avenue to 52<sup>nd</sup> Street).
- To date, service lines on Holmes Street, Carnegie Street, Keystone Street, 54<sup>th</sup> and 55<sup>th</sup> Streets, Kent Way, and Duncan Street (from 52<sup>nd</sup> Street to McCandless Avenue) have been connected to the new 8-inch water main.
- During November, new 8-inch water main will be placed on Poe Way from 52<sup>nd</sup> Street to McCandless Avenue, and service line connections will continue.
- The project is approximately 80% complete.
- The anticipated project completion date is November 30<sup>th</sup>, 2016.
- Questions? Please contact:  
Tunde Ibrahim  
PWSA Construction Project Manager  
(412) 255-2545 or  
rtunde@pgh2o.com



is hereby made available  
structures, and neither assumes  
COP and PWSE assume no  
ess such understanding or  
ent expressly provides that